



CIP Project Update

SIGNAL SYNCHRONIZATION PROGRAM

Strategic Plan 2015 Goal:

2. Set the Standard for a Safe and Secure City

- 2.4 Improve motorist safety

7. Enhance and Sustain El Paso's Infrastructure Network

- 7.3 Enhance a regional comprehensive transportation system

8. Nurture and Promote a Healthy, Sustainable Community

- 8.5 Improve air quality throughout El Paso



January 27, 2015



Signal Synchronization Program

Project Manager	Jiann-Shing Yang, P.E.
District	Citywide
Approved Budget	\$4,500,000
Source of Funding	Street Infrastructure Plan (Certificates of Obligation)





Signal Synchronization Program

PROJECT MANAGEMENT TEAM

City of El Paso's Project Manager	Jiann-Shing Yang, P.E. El Paso Department of Transportation (EPDOT)
Consultant's Project Manager	Lourdes Cardenas, P.E. Walter P. Moore
Consultant's Project Manager	Mark Salazar, P.E. Huitt-Zollars
Consultant's Project Manager	Rafael Martinez, Jr., P.E. Martinez Engineering Group
Consultant's Project Manager	Susan Langdon, P.E. Savant Group





Signal Synchronization Program

PURPOSE/PUBLIC BENEFIT

- **Purpose**
 - **Optimize the traffic signal system/corridors by retiming all signalized intersections within city limits**
- **Public Benefit**
 - **Enhance traffic flow/reduce travel time**
 - **Improve pedestrian safety**
 - **Reduce emissions/improve air quality**
 - **Bring signal system into compliance with new state and national standards**
 - **Upgrade traffic signal system equipment**





Signal Synchronization Program

PROCESS

- Conduct traffic counts of signalized intersections to identify traffic patterns
- Identify corridors for optimized signal synchronization
- Procurement of goods/services for traffic signal synchronization retiming
- Design, plan and implement intersection geometric/equipment improvements to accommodate new signal timings
- Implement new signal timings
- Analyze impact of signal retiming efforts on traffic patterns





Signal Synchronization Program


PROJECT DISTRIBUTION

- Total of 646 signalized intersections within city limits.
 - EPDOT staff to retime 30 percent of the signals.
 - Consultants contracted to provide professional traffic engineering services to complete 70 percent of signal retiming.





SIGNAL SYNCHRONIZATION PROGRAM



All Signalized Intersections



Signal Synchronization Program

PROJECTS

- **Downtown Triple-A Ballpark Circulation Study**
- **Downtown Central Business District (CBD) System**
- **Mesa System**
- **Dyer System**
- **Alameda System**
- **Montana System**
- **Far East System**







Signal Synchronization Program

PROJECTS

DOWNTOWN TRIPLE-A BALLPARK CIRCULATION STUDY COMPLETED


- **Public Parking Plan**
- **Event Ingress/Egress Routes**
- **Signal Timing for Events**
- **Exclusive Pedestrian Signal Phase/Pedestrian Pathway**
- **Mass Transit Coordination for Events**
- **Multi-agency Event Coordination**
 - **Traffic Control**
 - **Evacuation Plans**





IN PROGRESS

Downtown CBD System Signal Synchronization
Project Limits - Map




Total intersections: 90

Consultant: Walter P. Moore



IN PROGRESS

**Mesa System Signal Synchronization
Project Limits - Map**




Total intersections: 78

Consultant: Huitt-Zollars



IN PROGRESS

Dyer System Signal Synchronization
Project Limits - Map




Total intersections: 43

Consultant: Huitt-Zollars



IN PROGRESS

Alameda System Signal Synchronization
Project Limits - Map



01/06/2015

NAVTEQ, USGS, Intermap, iFC, NRCAN, Esri Japan, METI, Esri China (Hong Kong), Swisstopo, Mapbox, TomTom, 2013


Total intersections: 70

Consultant: Martinez Eng. Group



IN PROGRESS

Montana System Signal Synchronization
Project Limits - Map




Total intersections: 47

Consultant: Martinez Eng. Group



IN PROGRESS

**Far East System Signal Synchronization
Project Limits - Map**



Total intersections: 109

Consultant: Savant Group



Signal Synchronization Program

Project Start Date: June 12, 2013

Substantial Projected Completion Date: March 31, 2016

Original Projected Completion Date: March 31, 2016

