


Utility Coordination Update

April 16, 2019



Coordination with Utilities

Utility Permitting Process

Challenges and Opportunities

Next Steps

Active Projects

Hawkins

Estimated to start construction Summer 2019

Railroad

Estimated to start construction Spring 2020*

Schuster

Estimated to start construction Winter 2019

Brian Ray

Estimated to start construction Spring 2019

Ted Houghton

Estimated to start construction Fall 2019

2012 Street CIP


67 PROJECTS

$23_{\text{COMPLETED}}$

12 IN CONSTRUCTION

12 IN BIDDING






Completed Projects

Project				
Barker Reconstruction	Pendale Reconstruction			
Carpenter Reconstruction	Ramos Reconstruction			
Central at Paisano	Rim at Hague Intersection Improvements			
Cielo Vista Sidewalk Repair	Robinson Reconstruction			
Edgemere Parkway	Springwood Traffic Calming			
Independence Trail and Amenities	University Pedestrian Improvements			
Kernel Reconstruction	Van Buren 2-way conversion			
Little Flower Reconstruction	Geiger Reconstruction			
Love Rd Property Acquisition	Malaga Reconstruction			
Manor Reconstruction	Cardis Reconstruction			
Monroe 2-way conversion	Mesquite Hills Lighting			
Pebble Hills Extension				

and Geiger, Cardis, Malaga





Reconstruction Kernel



uction Baker Reconst Manor



Pebble Hills Extension



Reconstruction Pendale



Improvements Rim at Hague




Project	District	Est. Construction Start	Budget
Annie and Ethel Reconstruction, Montoya Heights Sidewalk	1	BIDDING-Spring 2019	\$2,811,140
Canterbury Trail	1	TBD	\$1,302,300
Redd Road Median Landscape and Lighting	1	In Construction	\$2,937,899
Robinson Reconstruction Phase II	1	BIDDING-Summer 2019	\$2,700,622
Edgemere Trail Widening, Lighting and Landscape	3	Spring 2019	\$1,657,100
Glenwood Reconstruction	3	In Construction	\$2,004,167
Mimosa Reconstruction	3	Fall 2019	\$2,411,000
South Central Phase II (Encino(North of Delta), DeVargas, Cortez(North of Delta))	3	AWARDED-Spring 2019	\$8,621,284
Sunglow Landscaping	3	Winter 2019	\$388,351
Toni, Mary Jeanne, Yvonne Reconstruction	3	Spring 2019	\$1,486,338
Viscount Street Improvement Lighting	3	Fall 2019	\$3,053,700
Deer Ave NTMP	4	In Construction	\$523,239
John Hayes Arterial Lighting	5	Summer 2019	\$1,599,929

Project	District	Est. Construction Start	Budget
Rich Beem Street Lighting	5	BIDDING-Summer 2019	\$1,780,220
Davis Reconstruction	6	Summer 2019	\$1,851,322
New Haven Reconstruction	6	BIDDING-Spring 2019	\$1,984,000
Padilla Reconstruction	6	Summer 2019	\$2,249,005
Phillipy Reconstruction	6	TBD	\$797,632
Snelson Reconstruction	6	Fall 2019	\$740,000
Gene Torres NTMP	7	Fall 2019	\$483,913
Holly Reconstruction	7	Fall 2019	\$796,000
James Reconstruction	7	BIDDING-Spring 2019	\$1,788,594
Lomaland, Paddlefoot, McCune Reconstruction	7	Fall 2019	\$8,055,000
Lowd Reconstruction	7	Fall 2019	\$1,971,814
Mauer Rd NTMP	7	Summer 2019	\$400,000
Princeton, Tulane, Valley View Reconstruction	7	In Construction	\$5,399,000

Project	District	Est. Construction Start	Budget
Mauer Rd NTMP	7	Summer 2019	\$400,000
Princeton, Tulane, Valley View Reconstruction	7	In Construction	\$5,399,000
River Bend Phase III	8	BIDDING-Summer 2019	\$2,918,072
South Central Phase III (Encino (South of Delta), Elena, Feliz)	8	BIDDING-Spring 2019	\$4,461,015
South Central Phase IV (Edna(West of Concepcion), Dolan)	8	Fall 2019	\$3,930,215
South Central Phase V (Edna(East of Concepcion), Cortez (South of Delta))	8	Fall 2019	\$6,224,221
Terramar Reconstruction	8	BIDDING-Summer 2019	\$1,319,000
Yarbrough Street Lighting	3, 7	Fall 2019	\$1,317,800
MCA Quiet Zone	3, 8	2019	\$6,162,049
South Central Phase I (Alicia and Flower)	3, 8	In Construction	\$12,954,277





Ο Ċ) **ONSTRU**

onstruction Flower Rec




<u>N</u> **ONSTRUCT** Ū Ζ

onstruction Paddlefoo Re



IN PROCESS

07 and 60 $\mathbf{\Omega}$ Rich




IN PROCESS

onstruction Lomaland Rec



IN PROCESS



Utility Coordination


Benefits of Coordination

 Coordinating with all utilities departments to avoid:

- Project Delays
- Utility Cut
- Disruptions

Maximizing the effect of projects

- Upgrade utilities
- Work around Major facilities
- Private development





Impacts on project schedules

 Testing requirements for domestic water

New water meters

EPW pays for 30" storm pipe and above

 Storm water management (NPDES Compliance)



 TX Gas performs work prior to City

Shallow Pipes

Services are on private property

Ongoing coordination

 Franchise agreement requires that they relocate at no cost to the City



El Paso Electric

Monthly coordination

Meter coordination

 Usually work around EPE poles to minimize impacts

 Franchise agreement requires they relocate at no cost to the City

Telecommunication Companies




Facility as built accuracy

 Unforeseen conditions cause big impacts

Monthly meeting


Individual Project Coordination



Permitting Process

Utility Permitting Process

- 1. Obtain ROW permit (usually a 15 day review period for a 6 month permit life), the contractor will request TCP/PCP permits.
- 2. Once the permits have been issued the contractor may schedule a precon meeting (first inspection) prior to work commencement to clarify questions they may have in regards to limits and repairs.
- 3. The inspection will continue to be scheduled in ACCELA as work progresses and an inspection schedule is delivered automatically to the inspector's supervisor.
- 4. Inspectors follow construction design standards and the code as part of the inspector's quality assurance responsibilities.
- 5. During the work there will be a series of Walk-Through meetings to identify any deficiencies.
- 6. Permit will not be closed until final inspections conclude, all preconstruction conditions have been restored and as-builts has been submitted.



Challenges and Opportunities


Utility Challenges and Opportunities


- Adhering to DSC due to backfill costs
- Temporary repairs
- Unrepaired location potholes/trenches
- Premature sub-grade failures
- Construction process schedule



- Driveway / ADA ramp asphalt apron on new developments
- Traffic control permits/adherence
- Alternative materials being used
- Unpermitted cuts








Next Steps

- Coordination with other departments
 - BPI for new development
- CIP Planning
- PCI Study
- **5**G
- Verizon 600 miles new fiber
- Smart cities integration
- Ongoing coordination with utility departments





Thank You