



Item 21.3 Capital Improvement 1st Quarter Update



January 7, 2020



OF CONTENTS

Results

Recent Project Developments (September 2019 – November 2019)

III. Upcoming Project Developments (December 2019 - February 2020)

Quality of Life Update



Results


Results FY 2019 and FY 2020

MONTH	REQUISITIONS FY 2018	Encumbrance FY 2019	Encumbrance FY 2020
SEPT	\$3,186,617	\$68,064,366	\$20,765,016
ост	\$3,094,991	\$14,458,133	\$3,146,935
NOV	\$2,832,933	\$8,262,616	\$11,067,694
DEC	\$5,609,964	\$25,683,261	\$12,369,637
JAN	\$8,364,980	\$14,735,505	
FEB	\$17,503,364	\$11,386,922	
MAR	\$5,466,882	\$15,115,994	
APR	\$36,770,541	\$21,053,374	
MAY	\$13,082,647	\$6,600,051	
JUN	\$6,482,320	\$7,270,073	
JUL	\$6,969,439	\$32,370,255	
AUG	\$1,774,159	\$19,046,767	
TOTAL	\$111,138,836*	\$244,047,286	\$47,349,281

FY 2019 Results

MONTH	PAYMENTS FY 2018	PAYMENTS FY 2019	PAYMENTS FY 2020
SEPT	976,695	1,925,125	695,012
ост	5,289,143	9,946,391	12,182,726
NOV	6,391,379	9,935,002	10,784,726
DEC	5,684,431	7,842,382	16,004,098
JAN	JAN 7,161,059		
FEB	4,474,605	11,021,848	
MAR	MAR 6,488,690		
APR	APR 6,863,628		
MAY	9,852,617	11,773,314	
JUN	4,358,656	10,834,140	
JUL	7,708,209	17,082,128	
AUG	15,152,852	23,840,764	
TOTAL	\$80,401,874	\$138,905,710	\$39,666,562

^{*} Excludes Airport, Environmental Services



\$ 1 million construction projects involves roughly \$500,000 in labor costs

\$500,000 X 23.9 \$11,950,000

Impacts for spending \$23.9 M

(Sep - Nov 2019)

Approximately \$11,950,000 spent on labor costs



SPENDING AND EMPLOYMENT

Total

Spending Impact 2019

Direct \$23.9 MIndirect and Induced \$14.3 M

\$38.2 M

Employment Impact 2019

Direct (Total)
Indirect & Induced
Total Jobs

2,735


1,368

4,103

One-time project impacts:

- Direct construction spending associated with CIP projects
- Direct, Indirect/Induced jobs
- More than 4,100 jobs supported by construction FY-to-date

JOBS CREATED VIA CIP



1st Quarter Project Developments

September 2019 – November 2019

September – November 2019

Month	November 2019	February 2020	May 2020	August 2020
Pre-Design	23			
Design	69			
Bidding	42			
Construction	66	Upcoming	g Results	Year-End
				Update
TOTAL PROJECTS	200			•
TOTAL BUDGET	\$765,738,287 M			

20 Started Design

13
Went
To Bid

14
Started
Construction

Projects Completed


20 Projects Started Design

Project Name		
Armijo Branch Library Improvements	Jose Cisneros Branch Library Improvements	
Blackie Chesher Sports Maintenance Storage	Library Materials	
Clardy Fox Library Renovations	NE Basin	
Dick Shinault Concrete Skate Park	Nolan Richardson Center	
Dorris Van Doren Regional Library Branch	Pat O'Rourke Recreation Center	
Esperanza Moreno Regional Library Branch	Pavo Real Recreation Center	
EPIA Fitness Center	Salvador Rivas Park	
Fire Station 12 Restroom Addition	Technology Mobile	
Fire Station 15 Roof Replacement	Wainwright	
Grandview Center	Westside Branch Library Expansion	

Recent Developments

Dorris Van Doren Library Improvement

- Repair / replace roof
- Interior paint
- Self-check out machines
- Infrastructure for computers and printers
- Carpet replacement
- Anticipated to start procurement summer 2020



Developments

Esperanza Moreno Library Improvements

- Roof repair
- Infrastructure for self check out machines and computers
- Expand meeting room and add door and chairs
- Enclose patio
- Install book drop off box




 Anticipated to start procurement Summer 2020

ent Developments

Jose Cisneros Library Improvements

- Electrical upgrades
- Infrastructure for self check out machine and computers
- Study space
- Computer lab
- Extension and enclosure of children's area


 Anticipated to start procurement Summer 2020



Developments ecent

NE Basin Linear Park Improvements

- Landscaping along sidewalks
- Benches
- Irrigation system
- Waste receptacles
- Anticipated to start procurement Spring 2020



ent Developments

Wainwright Park Improvements

- New playground area with chip surface
- Rockwall enclosure
- Picnic tables
- Benches
- Waste receptacles
- New grass area
- Concrete sidewalks
- Landscaping
- Irrigation system




Anticipated to start procurement Spring 2020

13 Projects went to Bid

Project Name		
Cat Adoption Center - Zoo	Lowd Reconstruction	
EPIA Fitness Center	McCune Reconstruction	
EPISD Gene Roddenberry Planetarium Relocation	Padilla Reconstruction	
Far East Transfer Center	Police Department Parking Improvements	
Holly Reconstruction	South Central V (Edna east of Concepcion, Cortez south of Delta)	
Joey Barraza and Vino Memorial Park Phase 2 (2)	Ted Houghton Reconstruction	

Far East Transfer Center

- Terminal building with waiting areas, drivers lounge, security office, restrooms, IT room, concessions, and community meeting room
- Bus bays for the Montana RTS buses and local routes
- Landscape & Illumination
- A park and ride parking lot with 156 spaces
- Anticipated construction to start spring 2020






Lowd Reconstruction

- New asphalt surface
- Sidewalks, driveways, ramps, and curb and gutter
- Parkway improvements
- Landscaping (select locations)
- Illumination (select locations)

Estimated construction start spring 2020






South Central Phase IV - Edna and Dolan Street Improvements

- Removal of existing pavement, sidewalks, curb and gutter
- ADA accessibility improvements
- Pavement rehabilitation and parkway beautification
- Signage and striping
- Drainage structure
- Parkway structures

Construction to Start winter 2019




14 Projects started Construction

Project Name		
Alameda and Whittier Signal	Robinson Street Phase II	
Animal Services Large Dog Kennels	Schuster and El Paso Signal	
E.L. Williams Park Improvement – Additional work	Pellicano and Michelangelo Signal	
Eastside Senior Center (Pebble Hills) Expansion	Playa Drain Bollard Lighting	
EPIA Fitness Center	Thomas Manor Park Improvements – NIP II	
Fire Logistics Building Roof Replacement	Westside Community Park Skate Park Lighting	
John Hayes Street Roadway Lighting	Zaragoza and John Hayes Signal	

Eastside Senior Center Improvements

- Interior re-painting
- New activity room
- Stage upgrade
- Replacement of ceiling panels, floors and baseboards
- Automatic door
- Restroom upgrade
- Heating, ventilation and air conditioning replacement
- Construction to start Summer 2019





Rich Beem and John Hayes Street Lighting

- Arterial lighting on:
 - John Hayes: Zaragoza to Montwood
 - Rich Beem: Montana to Montwood
- Anticipated construction to start Summer 2019



8 Projects Completed

Project Name		
River Bend Multimodal Improvements Phase II	Police Department Facilities Master Plan	
Mauer Road NTMP	NASA Wash Rack Improvements	
McKelligon Canyon Pavilion Structural Evaluation	Municipal Court Restrooms	
Chihuahuan Desert Exhibit Complex	Redd Road Median & Parkway Landscaping	

Upcoming Project Developments December 2019 – February 2020

6

Anticipated to Bid

18

Anticipated to start Construction

23

Anticipated to be Complete

6 Projects Anticipated to go out to Bid

Bidding		
El Paso Citywide Wayfinding Phase I	Sunglow / Lockheed Landscaping (2)	
Gene Torres NTMP	UMC Bus Bay Extension	
Penguin Exhibit and Life Support System		

Sunglow / Lockheed Landscape Improvements

The project scope includes:

- Green infrastructure elements and rock mulch will be incorporated
- Beautification and Identification
- of the Avenue
- Curb repairs where broken
- Procurement to begin winter 2019
- Construction to start spring 2020



Penguin Exhibit & Life Support System

The project scope includes:

- Design of exhibit to provide outdoor and underwater viewing on Magellanic penguins
- Life support systems and nesting areas
- Outdoor seating / viewing area
- Procurement to begin winter 2019
- Construction to start Spring 2020





18 Projects Anticipated to Start Construction

Scheduled to Start Construction		
Aircraft Rescue and Fire Fighting (ARFF) Station Remodeling	PDN Roundabout	
Bicycle Connectivity Phase I	Pellicano Dr, Railroad Dr, Cotton Street Median Improvements (3)	
EPISD Gene Roddenberry Planetarium Relocation	River Bend Phase III	
Holly Reconstruction	Schuster Reconstruction	
McCune Reconstruction	Snelson Reconstruction	
Mimosa Reconstruction	South Central Phase IV (Edna west of Concepcion, Dolan) (2)	
Montana Rapid Transit System	South Central Phase V (Edna east of Concepcion, Cortez south of Delta)(1)	
Padilla Reconstruction		

Bicycle Connectivity - Phase I

- Project will provide:
 - Buffered bike lanes
 - Conventional bike lanes
 - Bicycle boulevards
 - Wayfinding signage
 - Shared lane markings

Construction to start early 2020



Buffered Bike Lanes



Bicycle boulevards Wayfinding Signage



Conventional Bike Lanes



Shared Lane Markings

Paso Del Norte (PDN) Roundabout

 Design and construction of the roundabout at Paso Del Norte Point of Entry will include concrete and asphalt roadway intersection, signage, markings, and striping



Construction to start early 2020

Snelson Reconstruction

- New roadway pavement structure
- Concrete sidewalks, driveways, ramps, curb and gutter
- Dark sky compliant street lighting
- Drainage system (if necessary)
- Water and Sewer Improvements


Estimated construction Start early 2020



South Central Phase V - Elena and Cortez Street Improvements

- Removal of existing pavement, sidewalks, curb and gutter
- ADA accessibility improvements
- Pavement rehabilitation and parkway beautification
- Signage and striping
- Drainage structure
- Parkway structures

Estimated construction start Winter 2019/2020



23 Projects Scheduled to be Completed / Open to the Public

Scheduled to be Completed		
Alameda and Whittier signal Playa Drain- Bollard Lighting		
Annie Reconstruction	RC Poe Roundabout	
Ethel Reconstruction	Resler and Nardo Goodman Signal	
Fire Logistics Building Roof Replacement Rich Beem Street Lighting		
HACEP Baird/Hart Improvements (2) Schuster and El Paso Signal		
Master Plan Update - EPIA	Shawver Renovate Sports Fields	
Montoya Heights Sidewalk	Silver Springs and Shadow Mountain Signal	
North Loop and Lafayette Signal	South Central Phase I (Alicia and Flower Drive) (2)	
Northwestern and Helen of Troy Signal Thunderbird/Jan Sumrall Trailhead Playground Ir (2)		
Pellicano and Michelangelo Signal Zaragoza and John Hayes Signal		

Annie/Ethel Reconstruction, Montoya Heights Sidewalk

 Reconstruction of Annie and a portion of Ethel, installation of sidewalk improvements in the Montoya Heights neighborhood





Existing Conditions: Johannsen from Edgar to Coates




Existing Conditions: Ethel from Montoya

Estimated completion early winter 2020

Edgemere at RC Poe Roundabout


 Construction of a roundabout with concrete paving, sidewalks, landscaping, illumination, and preparation for public artwork

 Anticipated Completion early winter 2020



Rich Beem and John Hayes Street Lighting

- Arterial lighting on:
 - John Hayes: Zaragoza to Montwood
 - Rich Beem: Montana to Montwood
- Estimated completion early winter 2020



2012 Street CIP




Reconstruction Progress (Active Projects)

65 TOTAL PROJECTS (+3 NTMP)

- 22 COMPLETED (+1 NTMP)
- 38 CONSTRUCTION
- 5 DESIGN

*Status numbers does not include the 45 unfunded projects



Street CIP Resurfacing Update - City wide

Three Active Street Resurfacing Projects:

- 1. 2012 Street CIP for Street Resurfacing 88% complete
 All remaining streets under contract
- 2. Arterial Resurfacing Program 75% complete

 George dieter pending completion of waterline project in direct area; Hawkins to be completed after new year to not conflict with holiday shopping malls
- 3. Street Maintenance Fee Program 48% residential streets
 All remaining streets under contract to be completed in FY 2020

Progress on Active Street Resurfacing Projects:

- 2012 CO's 341 Streets Completed 41 locations in progress or programmed (to be completed within 2020)
- Arterial Program 7 completed and 1 in progress
- Residential Program 41 streets completed

THANK YOU