


El Paso Streetcar Transition Update

City Council Meeting October 16, 2018



El Paso Streetcar Project

EL PASO STREETCAR OFFICIAL ROUTE







Construction Update



Coordination with FTA/TxDOT State Safety Oversight Agency

- SSOA submitted their Safety and Security Readiness Review report on May 1 to EP Streetcar staff
- Sun Metro is preparing Standard Operating Procedures for review by the SSOA
- Vital Assurance and EP Streetcar/Sun Metro have been working hand-in-hand in finalizing the safety certification process



5

SERVICE SOLUTIONS SUCCESS

CRRMA and COEP Transition Timelines

- CRRMA is responsible for Streetcar system construction and PCC remanufacturing
- Hand-off to the COEP will be incremental as infrastructure and PCC cars are certified operational
 - Maintenance and Storage Facility (MSF) handed off to COEP
 - Trackworks—working on hand-off this week
 - Communications system—handed off to COEP
 - Overhead contact system—handed off to COEP
 - Traction power substations—handed off to COEP
 - Streetcar stop amenities: landscaping, loading platforms, etc. ongoing
 - PCC cars #1506 and #1504—handed off to COEP
 - PCC car #1512—working on paperwork this week for hand-off



Other Streetcar Activities

- 7 streetcar operators started Jun 4, and all passed their final classroom exams; all operators are now certified to operate the streetcar
- Second class of 8 streetcar operators started Sept 17
- Burn-in complete for PCC cars #1506, #1512 and #1504,
 #1514 is in testing phase, will commence burn-in next week
- Pre-revenue service continues with PCC cars #1506 and #1504, day and night, on both the downtown and uptown loops; #1512 should join in pre-revenue testing this week



Other Streetcar Activities

- Streets and Sun Metro is in the process of developing an ordinance on street parking and blockage preventing streetcar operations, which would include ticketing and towing
- Pre-revenue service started Oct 9th for a minimum of 30 days, with at least one car operating at all proposed operational times
 - Sun: 9 am to 5 pm
 - Mon thru Thur: 7 am to 7 pm
 - Fri: 7 am to 1 am
 - Sat: 9 am to 1 am



Arrival of Streetcars

PCC Car Timelines

- 1st PCC car, #1506, arrived Mar 19
 - Burn-in complete
- 2nd PCC car, #1512, arrived Apr 29
 - Burn-in complete
- 3rd PCC car, #1504, arrived Jul 15
 - Burn-in complete
- 4th PCC car, #1514, arrived Sept 25
 - 50 mile burn-in required
- 5th PCC car, #1515, arrived Oct 14
 - 50 mile burn-in required
- PCC car 6 will arrive in Nov



Outreach and Branding

Streetcar at Chalk the Block

- Static Display
 - Saturday, October 13th
 - 10:00AM 10:00PM
 - Estimated attendance: 41,000 people
 - Franklin & Santa Fe (in front of Cleveland Square Park)
 - Sun Metro Staff and Marketing team available for questions
- Awareness
 - Safety brochures
 - How to Ride information



Streetcar at Chalk the Block





Mithoff Burton ADVERTISING UPDATE

Production Date for commercials:

- Saturday, October 20th
- Iconic locations along the Uptown and Downtown loops

Message themes will include:

- It's Coming
- Ride the Streetcar
- Safety

Advertising :

- Billboards (outdoor)
- Digital social media
- Radio and TV

National Media ERA HEADLIGHTS MAGAZINE

- Electric Railroaders Association (ERA)
 - A prestigious Streetcar magazine
 - 2018 "Headlight" magazine article
- Ran first Streetcar Story back in January 2010



RAILS TO RUBB

EIP

CITY LINES was the first approximate of the intermetion term fair that consolid the local for bitware H Distance, Mexica, The H. PMODELICTIC CRAENWY and the second structure of the second structure of the ore gravitation of track in H. Piesa and mightaining and first operatorial using, and by spage shows the normal heapPCL, a Maximum Conference and heading the second structure of the least two local dimension H Bins and Park, were converted in spage lossing

of the arises in a style system is to Subject in the Subject in Subj



III Prints City Linnes annum L. upper extractments Mhoreft Defind paint advances.ub.ereaction indexnehmen ergs andreggischer Samt der oggischer auf der der der Samten Sahn beiter der Samten Samten Beiter Samten Samten Beiter der Samten Beiter der Samten Beiter der Sam







#1515 PCC Streetcar Arrival

SUNDAY, OCT 14

- Streetcar #5
- 1950s color scheme







El Paso Streetcar Transition Update

Questions?